

PHILIPPINE OVERSEAS EMPLOYMENT ADMINISTRATION
 QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES
 For the 1st Quarter, CY 2017

as of 21 March 2017

Agency / Address	Project / Program / Activity Name	Location	Total Cost (Gross)	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
RB SORIANO CONSTRUCTION	Proposed POEA Parking Shed - Phase 1	POEA	5,671,407.25	07-Jun-16 <i>(contract temporarily suspended, actual date started 28-Aug-16)</i>	0	23-Feb-17	100.00%	5,671,407.25	Completed as of 2/11/17
WELLBUILT SPECIALTY CONTRACTORS INC.	Retrofitting of POEA BFO Building- Phase 2	POEA	22,554,945.95	16-Jun-16	0	30-Nov-16	96.85%	21,844,465.15	Contract work partially suspended last 11/21/16. POEA will issue Notice to Commence to WELLBUILT upon completion of distmattling of ICT network cable by the PRONET
PRONET SYSTEMS INTEGRATED NETWORK	Dismatting and Restoration of ICT Network Cable relative to the on-going Retrofitting Project of POEA BFO Building	POEA	460,000.00	23-Feb-17	0	24-Mar-17	0.00%	-	On-going.
GIBMA ENGINEERING SERVICES	Structural Retrofitting Consultancy for The Construction of Covered Roof Deck	POEA	750,256.25	21-Apr-16	0	20-Jun-16	84.83%	636,442.38	Remaining 15.17% of the contract covers the attendance to bidding and supervision phase during construction
VERZONTAL BUILDERS, INC.	Renovation of G/F and Mezzanine Floor and Portion of 6/F Governing Board	POEA	67,609,148.78	14-Nov-16	0	11-Jul-17	11.22%	7,585,746.49	Contract suspended 1/7/17. POEA will issue Notice to Commence to VERZONTAL upon completion of revised floor plans by the consultant GIBMA Engineering Services
GIBMA ENGINEERING SERVICES	Consulting Services for Proposed Revision Of Floor Plan Design/Layout for Renovation Of Ground Floor , Mezzanine Floor including Sixth Floor Governing Board	POEA	123,062.00						For approval of Contract and Notice to Proceed
WELLBUILT SPECIALTY CONTRACTORS INC.	Retrofitting of POEA BFO Building- Phase 3	POEA	3,936,313.46	14-Mar-17	0	09-Sep-17	0.00%	-	Prepared voucher for the release of 15% Mobilization payment dated 3/13/17. On-going.

Prepared by:

Noted by:

JESSIE J. FABRO
 Chief AO, General Services and Property Division

JOCELYN P. REY
 Director II, Administrative Branch